

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 18, 2010 to Apr 24 2010
Report Number No. 52

Sunday, Apr 18, 2010

I was not on site this day.

Monday, Apr 19 2010

BRB formed for Control Bldg. #1 floor slab and bottom slab in Clarifier Splitter Structure. BRB filled around SE corner of Process Trains. BRB set screen unit in Screen Bldg. BRB laid 8" PVC SEW line from NE corner of Sludge Process Bldg. to MH-1 and set lower section of MH-1 in place. BRB placed concrete for bottom slab in influent chamber of Clarifier Splitter. Counters and cabinets for Admin. Bldg. were delivered this AM. Davis J D Steel tied reinforcing for south decks of Process Trains 41 & 42. BRB leveled Clarifier 61 equipment. MCC installed conduits in Control Bldg. #1 floor slab and under Control Bldg. #2. MCC has lights in Admin. Bldg. temporarily powered up. MCC set up diesel power generator to run clarifier equipment for manufacturer representative tomorrow. MSI worked on Sludge Process Bldg. canopy. Rowe Sheet Metal installed exterior ductwork between RTU 17-1 and Admin. Bldg. Franklin Roofing worked on Sludge Process Bldg. roof. Ozark Waterproofing caulked interior joints in Sludge Process Bldg. Evans Coatings painted walls in Screen Building.



Setting screen unit in Screen Bldg

Tuesday, Apr 20, 2010

BRB formed for Influent Pump Station cantilever monorail support beams. BRB placed concrete for Influent Pump Sta. cantilever monorail support beams, invert in south end of U V Disinfection structure, invert in Sludge Storage Slab trench drain, and base slab for MH-1. BRB placed fill on west side of Influent Pump Sta. BRB laid 36" DIP process piping between Grit Chamber and Process Trains using short 11.25 degree fitting at Process Train wall pipe. BRB set second screen unit in Screen Bldg. MSI worked on metal deck for the Sludge Process Bldg.

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 18, 2010 to Apr 24 2010
Report Number No. 52

canopy. Davis J D Steel tied reinforcing for Process Train 42 south deck. MCC worked on conduits for Control Bldgs. #1 & #2. MCC installed wiring and thermostats in Admin. Bldg. Two WesTech manufacturer representatives on site to check out Clarifier equipment for Clarifiers 61 & 62. Rowe Sheet Metal installed ductwork in mechanical room of Admin. Bldg. BRB core drilled MH-1 for 4" SEW line from Admin. Bldg. Evans Coatings painted block filler in Sludge Process Bldg. truck bay.



Screens in Screen Bldg.



36" piping between Grit Chamber and Process Train

Wednesday, Apr 21, 2010

BRB backfilled around Clarifier Splitter and west of Sludge Process Building and Sludge Storage Slab. BRB laid RCP for storm drain northwest of Sludge Process Bldg. WesTech representatives set torque limits on Clarifiers 61 & 62. BRB installed handrails on Influent Pump Sta. valve vault. BRB installed stainless steel closure plate on interior masonry wall in Screen Bldg. BRB formed short wall in Grit Chamber distribution box. BRB worked late laying 6" PVC NPW line under fitting #302 northeast of Influent Pump Station valve vault and cleaning deck forms for south decks of Process Trains 41 & 42. Davis J D Steel tied reinforcing for south decks of both Process Trains 41 & 42. MCC worked on conduits for Control Building #1 & #2. MSI building metal stud and gypsum board wall above masonry wall along south wall of Sludge Process Bldg. control room. Evans Coatings painting block filler on walls in Sludge Process Bldg. truck bay. L&M installed fascia on Sludge Process Bldg. canopy. Cornerstone Masonry sealed block on east side of Sludge Process Bldg.

Thursday, Apr 22, 2010

BRB placed concrete for both south decks of Process Trains #41 & #42 and for equipment pad for MAU 02-1 at Screen Bldg. BRB formed for transformer T-02 pad and short wall in Grit

Robert Hayes Apr. 26, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 18, 2010 to Apr 24 2010
Report Number No. 52

Chamber distribution box. BRB began assembling piping for grit classifier in Screen Bldg. BRB laid 6" DIP FW line to fire hydrant near Influent Pump Sta. valve vault and 15" RCP storm drain along north side of Sludge Process Bldg. BRB placed granular fill and laid dampproofing plastic for floor slab inside stem walls of Control Bldg. #1. BRB burned tree and brush debris on site. BRB built temporary screeds for sweeps on Clarifier 61 for grading floor grout. Davis J D Steel tied reinforcing for T-02 transformer pad, storm drain grate inlet bottom pad, triangular walls in Process Train, and MAU 02-1 pad. L&M welded stainless steel closure on top of interior wall in Screen Bldg. Abbey Carpets laid ceramic tile in Admin. Bldg. restrooms. MSI installed ceiling tiles in Admin. Bldg. MCC removed temporary lighting in Admin. Bldg., installed can lights in Sludge Process Bldg. canopy, worked on conduits under Control Bldg. #2, and installed rebar, conduits, and concrete for electrical ductbank EDB-MV-Type 1 SWGR-15-2A. Evans Coatings painted block filler in Sludge Process Bldg.



Placing concrete for Process Train decks



Welding wall closure piece in Screen Bldg.

Friday, Apr 23, 2010

BRB built temporary screeds for sweeps on Clarifier 62 for grading floor grout. BRB installed handrail and kick plate on Return Sludge Pump Sta. BRB cleaned out Grit Chambers and installed rebar for flat slab in Grit Chamber circular chambers. BRB assembled piping for Grit Classifier in Screen Bldg. BRB placed concrete for base for storm drain grate inlet north of Sludge Process Bldg., T-02 transformer pad, and short wall in Grit Chamber distribution box. BRB laid 2" PVC water line between Sludge Process Bldg. and parking lot. Evans Coatings painted block filler on walls in Sludge Process Bldg. Davis J D Steel tied reinforcing for Control Bldg. #1 floor slab. MSI installed ceiling tile in Admin. Bldg. MCC pulled cables for motion detectors in Admin. Bldg. Abby Carpets installed ceramic tile on Admin. Bldg. restroom walls.

Robert Hayes Apr. 26, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 4 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 18, 2010 to Apr 24 2010.
Report Number No. 52



South decks of Process Trains 41 & 42

Saturday, Apr 24, 2010
I was not on site this day.

Robert Hayes Apr. 26, 2010
Burns & McDonnell Resident Representative